

GOVERNMENT OF ANDHRA PRADESH

**ABSTRACT**

PRED – SPSR Nellore District-"Construction of Development of Tourism corridor to Sri Mallikarjuna Swamy and Kamakshi Thai Temple, Jonnawada, Nellore District - Extension of Agreement Time – Permission accorded - Orders – Issued.

= = = = =

PANCHAYAT RAJ & RURAL DEVELOPMENT (PROGS.IA) DEPARTMENT

**G.O.Rt.No. 1880**

**Dated: 21-12-2011.**

Read the following:

From the CE,PR,Lr.No.AEE6/Dy.EEII/Tourism/Jonnawada  
EOAT/ NLR/2011,Dt.22.07.2011

\*\*\*\*\*

**ORDER:-**

In the circumstances reported by the Chief Engineer, Panchayat Raj, Hyderabad in his letter read above Government after careful examination of the proposal hereby accord post facto Extension of Agreement Time upto 31.07.2011 (134days) without imposing any Penalty as the delay is not attributed to the contractor due to delay in handing over site and heavy rains from July 2010 to December 2010 in respect of the work "Construction of Development of Tourism corridor to Sri Mallikarjuna Swamy and Kamakshi Thai Temple, Jonnawada, Nellore District.

2. The Chief Engineer, Panchayat Raj, Deptt., Hyderabad shall take necessary action accordingly.

3. A copy of this order is available on the internet and can be access at the address: **www.ap.gov.in/goir.**

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

Dr.RAJIV SHARMA  
PRINCIPAL SECRETARY TO GOVERNMENT

To  
The Chief Engineer (PR), Panchayat Raj Deptt.,  
Hyderabad.

Copy to:  
The Superintending Engineer,  
Panchayat Raj Deptt., SPSR Nellore District.,  
The P.S to Min.(PR&RWS).  
SF/SC.

//FORWARDED:: BY ORDER//

SECTION OFFICER